



EXCAVATOR EQUIPMENT INSPECTION CHECK LIST

Annex to certificate N°: ST-4542-20

Date of inspection: 11/May/2026

	DESCRIPTION	CONDITION OR REMARKS
0	GENERAL DESCRIPTION OF THE EQUIPMENT	
0.0	Description: Excavator Equipment	EXCAVATOR EQUIPMENT Manufacturer: HITACHI MODEL: ZX200-A5 hybrid REG NO: A 17420-Babylon CHASSIS NO: HCMDCFA0P00010198
1	SECTION	
1.1	Manufacturers operation manual	N/A
1.2	Operator competency certificate	OK
1.3	Hand Brake Interlock	OK
1.4	Hydraulic oil level	OK
1.5	Condition of oil	OK
1.6	System and hoses	OK
1.7	Lubrication	OK
1.8	Engine Indication	OK
1.9	Boom structure	OK
1.10	Control levers	OK
1.11	Track Roller frame	OK
1.12	Wear , damage , cracks , leaks	OK
1.13	Bucket	OK
1.14	Pins , Grease lines	OK
1.15	Tracks/ Tyres / Crawler	OK
1.16	Windows / Mirrors / Lights	OK
1.17	Undercarriage (including leaks)	OK
1.18	Belts / Hoses / Bolts	OK
1.19	Electrical System	OK
1.20	Power Train	OK
1.21	Power Unit	OK
1.22	Power Link	OK
1.23	Motion Alarm	OK
1.24	Counter Weight	OK
1.25	Main Frame	OK
1.26	Fire Extinguisher	OK
1.27	First Aid	OK





EXCAVATOR EQUIPMENT INSPECTION CHECK LIST

Annex to certificate N°: ST-4542-20

Date of inspection: 11/May/2026

Comment:



Surveyor's Name: Mohamed Abdel Halim

Signature



Certificate of Thorough Examination & NDE for Hydraulic Excavator

Date of Through Examination: 11/May/2026	Certificate number: ST-4542-20
Name and Address of employer: MSK Co., BASRA , IRAQ	
Address of premises at which the examination was made: MSK YARD	

Identification NO	QTY	Description	Date of next exam
HCMDCFA0P00010198	1	EXCAVATOR EQUIPMENT MANUFACTURER: HITACHI MODEL: ZX200-A5 hybrid REG NO: A 17420-Babylon CHASSIS NO: HCMDCFA0P00010198 BUCKET S/N: 02 EXAMINED IN ACCORDING TO BS EN 474-5:2006+A3:2013	10/May/2026

Tools Details	
Measuring Tape S/N: SCP-L-001	Vernier Calliper S/N: SCP-L-002

NDT Details		
Standard: BS EN ISO 9934-1	Equipment type: YOKE S\N: 3291K	Contrast Media: WHITE
Procedure: SPS-IMS-P027	Method: WET	Indicator: MAG INK
Result MPI was carried out on the critical stress areas of bucket were found free from any surface defects		

					Was the examination carried out:				
Is this the first examination after installation or assembly at a new site or location?	YES		NO	✓	Within an interval of 6 months?	YES		NO	✓
					Within an interval of 12 months?	YES	✓	NO	
If the answer to the above question is YES, has the equipment been installed correctly?	YES		NO		In accordance with an examination scheme?	YES	✓	NO	
					After the occurrence of exceptional circumstances?	YES		NO	✓

Identification of any part found to have a defect: (NONE)
Particulars of any repair, renewal or alteration required: (NONE)
Particulars of any tests carried out: (Visual, Function, Performance, MPI Tests)

Is This Equipment Safe To Operate?	YES	✓	NO	
------------------------------------	-----	---	----	--

Name of person making this report:
Mohamed Abdel Halim

Signature:



Name of person authenticating this report:
Mostafa Shama

Signature:



Name of employer of persons making and authenticating this report:
Scope petroleum services: lifting@scopeps.com